

Scheme	Status
Schemes At Construction	
Bray, Co Wicklow	Construction works commenced in March 2012 with the contract initially expected to take two years to complete. However, a dispute arose between Wicklow County Council (the contracting authority) and the contractor and the contractor subsequently entered into Examinership with the contract being mutually terminated in November 2013. Wicklow County Council and OPW remained committed to completing the Bray flood relief scheme and in 2014 it was agreed that the remaining works would be broken into phases with contracts being procured by the local authority with funding provided by OPW. The flood defences and river dredging are now complete and the town is protected against the one hundred year flood event. Works such as landscaping, removal of river dredge material, restoration of Rehills land will be completed in 2017 with Irish Rail Phase 2 works being completed by the third quarter of 2017.
Ennis Lower, Co Clare	Construction works commenced May 2013 and are substantially completed. Some additional works currently ongoing are expected to be completed in early 2018.
Bandon, Co Cork	<p>A contractor has been appointed and construction commenced July 2016. Following mobilising activity and the procuring of licences/permits to commence works, works in a number of locations have progressed to date. The following is a summary of works progress to date:</p> <ul style="list-style-type: none"> • Works at Mill Place are nearing completion • The area for embankment works at Ballylangley has been stripped and cleared. • A trial river dredge has been completed at O'Driscoll Bridge. • Preliminary works have been completed at Mill Place Wall and McSwiney Quay. • Glasslinn Road drainage works substantially complete • Silt trenching works have commenced at Brady's Lane, and have been completed at Riverview Shopping Centre. • Tree felling works are ongoing in a number of locations. • It is expected that the Scheme is to be substantially completed by the end of 2018. <p>Please see www.bandonfrs.ie for more information on this scheme.</p>
King's Island (Verdant Place advance works)	Advance works on the king's Island phase of the Limerick City overall Scheme has commenced and will be completed in Q3 2017
Foynes, Co Limerick	Limerick County Council is Contracting Authority and construction has started with a view to finishing in Q2 2017.
South Campshires, Dublin City	Works currently underway and expected to be completed in 2017.
Claregalway, Co Galway	Works on the main Claregalway Scheme commenced in June 2016 and are currently underway with an expected substantial completion date of Q4 2018.
Dunkellin, Co Galway	Works on the main Dunkellin Scheme commenced in September 2016 and are ongoing with substantial completion expected in Q4 2018.
Northlands, Co Meath	Construction works commenced in the third quarter of 2016 and should be completed in late 2017

Skibbereen, Co Cork	The Skibbereen Flood Relief Scheme is being advanced by Cork County Council as Contracting Authority under the Arterial Drainage Acts and is being funded by OPW. The contractor has been appointed and construction commenced in July 2016. Construction of the Scheme commenced in July of this year. Works have been progressed at a number of locations. It is anticipated that construction of the Skibbereen Scheme will take approximately 34 months to complete. Please see www.skibbereenfrs.ie for more information on this scheme.
Dodder Fluvial Phase 2c, 2d and 2e, Dublin City	Works commenced in Quarter 3 2013 and are currently ongoing in Ballsbridge up to Donnybrook with substantial completion expected in Quarter 4 2017.

Schemes at Planning

Arklow, Co Wicklow	A Feasibility Report, commissioned by Arklow Town Council, and an Environmental Impact Statement commissioned by OPW are currently being finalised and Wicklow County Council held two Public Information Days in Arklow in November 2016 to afford the public an opportunity to view the proposed scheme works and to invite their comments / feedback in relation to these proposals. Some additional surveying is being carried out and liaison is taking place with Irish Water in relation to their proposed new Waste Water Treatment Plant. It is hoped to finalise all reports with a view to going for Planning Permission for a flood relief scheme late in 2017.
Athlone, Co Westmeath	Westmeath County Council to advance a scheme having appointed consultants in April 2017. The Council hopes to bring certain elements of the scheme through planning this year while will allow works to be undertaken as early as possible. The Office of Public Works will undertake any approved works directly.
Ballymakeera, Co Cork	Tenders for site investigation have been received and evaluated, contract to be placed on or after 10 June 2017.
Crookstown, Co Cork	Cork County Council's consultant have reviewed and finalised the hydraulics report. The scheme was found not cost beneficial as a Major Flood Relief Scheme. CCC will be closing out the scheme at stage 1 with the intention to formulate a minor works application in the near future.
Crossmolina, Co Mayo	Please see http://www.opw.ie/en/floodriskmanagement/operations/flooddefenceschemes/crossmolinafloodreliefscheme/ for more information on this scheme.
Douglas/Togher, Co Cork	Cork County Council progressing Scheme and is currently at outline design stage. The Scheme to be advanced through planning by the Council in mid 2017.
Ennis South, Co Clare	Clare County Council progressing scheme with funding from OPW. Construction due to commence mid 2017.
Enniscorthy, Co Wexford	Please see www.enniscorthyfds.ie for information on this scheme
Glanmire/Glashaboy, Co Cork	Exhibition commenced in November 2016 with detailed design now underway. Tender process by Cork County Council for a civil works contractor to be commenced later in 2017.
Gort Lowlands	Galway County Council is currently finalising a brief to appoint consultants to develop options for a scheme. It is hoped that consultants will be appointed in the third quarter of 2017.

King's Island, Limerick	Being progressed by Limerick City and County Council with consultants appointed in 2015 with funding from OPW. While advance construction works are taking place at Verdant Place, which are due for completion in Q3 2017, the main scheme is still at design stage. Subject to the scheme being environmentally and economically viable, the local authority hope to go for planning permission by the end of 2017.
Lower Lee (Cork City)	Consultants appointed in early 2013. Study underway and expected to be completed in Quarter 3 2016. An agreement was reached with Cork City Council to undertake advance works on Morrison's Island as part of Public Realm project. Public Exhibition was commenced in November 2016 and was completed in April 2017. A high volume of submissions were received which are currently being considered. Each submission will be responded to once further decisions are taken on the various issues raised.
Lower Morrell, Co Kildare	Kildare County Council is taking the lead on this scheme as the Contracting Authority and consultants have been appointed. The Environmental Impact Statement (EIS) has been completed and the Council is working on finalising the detailed design. Kildare Co Co as the Contracting Authority is expected to apply for planning approval in the near future.
Midleton, Co Cork	The first Public Information Day was held on 23 March at Midleton Park Hotel. A draft PID report has been issued and this will form part of the Constraints Report. Cork County Council to liaise with EPA, NPWS and Inland Fisheries requesting input to deliver Constraints Study on target for July.
Poddle River, Dublin	Dublin City Council to appoint consultants to take the scheme through detailed design and planning in 2017.
Raphoe, Co Donegal	The OPW is currently preparing tender documents for Consultants to further develop options in order to bring a scheme to Public Exhibition. It is expected that consultants will be appointed in the third quarter of 2017
Skerries, Dublin	The Office of Public Works design section will undertake Feasibility study in 2017.
Templemore, Co Tipperary	Please see http://www.opw.ie/en/templemore/ for more information on this scheme.

Schemes Post-Construction

Waterford City Phases 2,3,4	Construction works commenced in Quarter 4, 2012 and are now substantially completed. Some additional works have been identified and are expected to commence in late 2017 and completed early in 2018.
Fermoy South, Co Cork	Construction works commenced in March 2012 and were completed in mid 2015.
Wad River, Dublin City	Construction works commenced in late October 2013 and were substantially completed in 2014.
River Dodder (Tidal), Dublin City	Completed in 2013
Mallow South & West	Substantially Completed in 2013
Clonmel North & East, Co Tipperary	Construction works commenced in September 2010 and were completed early in 2013.
Carlow (Phase B), Co Carlow	Completed in 2013
Tullamore, Co Offaly	Completed in 2013

Mornington, Co Meath	Scheme completed in 2012
Johnstown, Co Kildare	Scheme completed in 2012
Carlow (Phase A), Co Carlow	Scheme completed in 2012
Clonmel West, Co Tipperary	Main scheme completed in 2012. Additional works were carried out and completed in the Convent Road area.
Derrymullen, Ballinasloe	Scheme completed 2011
Ennis Upper, Co Clare	Scheme completed in 2010
Fermoy North, Co Cork	Scheme completed in 2011
Mallow North, Co Cork	Scheme completed in 2010
Spencer Dock, Dublin City	Scheme completed in 2009
Tolka Dublin City	Scheme completed in 2008
Tolka Fingal	Scheme completed in 2012
Tolka Meath	Scheme completed in 2008
Waterford City Phase 1	Scheme completed in 2011
Leixlip, Co Kildare	Completed 2009

Other Schemes completed since 1995

River Nore, Kilkenny	Completed 2006
Harry's Mall, Limerick	Completed 2005
Carrick-on-Suir, Co Tipperary	Completed 2003
Morrell River, Maynooth, Co Kildare	Completed 2003
Freemount, Co Cork	Completed 2003
Clancy Strand, Limerick	Completed 2003
Lyreen/Meadowbrook, Maynooth, Co Kildare	Completed 2002
Maam Valley, Co Galway	Completed 2001
Hazlethatch, Co. Kildare	Completed 2001
Dunmanway, Co. Cork	Completed 2001
Dromcollogher, Co Limerick	Completed 2001
Cappamore, Co. Limerick	Completed 2000
Bridgend, Co Donegal	Completed 2000
Ballymakeogh, Co. Tipperary	Completed 1998
Duleek, Co. Meath	Completed 1998
Sixmilebridge, Co. Clare	Completed 1997
Gort Town, Bridge Street, Galway	Completed 1997