

Scheme	Position at October 2016
--------	--------------------------

Schemes At Construction

Bray, Co Wicklow	Construction works commenced in March 2012 with the contract initially expected to take two years to complete. However, a dispute arose between Wicklow County Council (the contracting authority) and the contractor and the contractor subsequently entered into Examinership with the contract being mutually terminated in November 2013. Wicklow County Council and OPW remained committed to completing the Bray flood relief scheme and in 2014 it was agreed that the remaining works would be broken into phases with contracts being procured by the local authority with funding provided by OPW. Works are continuing on site and it is envisaged that they will be completed in by the second quarter of 2017.
Waterford City Phases 2,3,4	Construction works commenced in Quarter 4, 2012 and are are now substantially completed. Some additional works have been identified and are expected to be completed by the Quarter 3 2017.
Ennis Lower, Co Clare	Construction works commenced May 2013 and are substantially completed. Some additional works currently ongoing are expected to be completed in 2017.
South Campshires, Dublin City	Works currently underway and expected to be completed in 2016.
Claregalway, Co Galway	The scheme was Confirmed by the Minister of Public Expenditure and Reform in January and construction works have commenced and are expected to be completed over the next three years.
Dodder Fluvial Phase 2c, 2d and 2e, Dublin City	Works commenced in Quarter 3 2013 and are currently ongoing in Ballsbridge up to Donnybrook with completion expected in Quarter 4 2017.

Schemes at Planning

Arklow, Co Wicklow	A Feasibility Report, commissioned by Arklow Town Council, and an Environmental Impact Statement commissioned by OPW are currently being finalised and it is envisaged that Wicklow County Council will be in a position to provide the Final Draft Feasibility Report shortly. When the final draft is produced, and provided the preferred scheme is economically and environmentally viable, a second Public Information Day (PID) will be held in Arklow to afford the public an opportunity to view the proposed scheme works and to invite their comments / feedback in relation to these proposals. It is envisaged that this PID will be held in Quarter 4 2016.
Athlone, Co Westmeath	Westmeath County Council to advance a scheme with consultants to be appointed before the end of 2016. The Office of Public Works is providing funding for interim works to be carried out.
Ballymakeera, Co Cork	Discussions have been ongoing with the NPWS regarding the possible impact of the proposed works on the Fresh Water Pearl Mussel. This has now been resolved and the design is moving forward.
Bandon, Co Cork	A contractor has been appointed and construction commenced July 2016.

Bellurgan, Co Louth	Louth County Council is advancing this scheme and works have commenced and will be completed in early 2017.
Blackpool, Cork	Initially part of Lower Lee Scheme but has now been separated. The exhibition was held in November 2015 and the scheme is to be submitted for Confirmation in Quarter 4 2016. At the same time a tender process for a Civil Works Contractor will be undertaken with the expectation that works will commence in mid 2017.
Camac River, Dublin	Dublin City Council to appoint consultants for take forward elements of scheme for detailed design.
Carrigaline, Co Cork	Technical reports being undertaken by OPW.
Clonakilty, Co Cork	CFRAM consultants developed preferred scheme in mid 2013. The scheme to be submitted to the Minister of Public Expenditure and Reform for Confirmation in Quarter 4 2016 with construction envisaged to start around mid 2017.
Clontarf, Dublin	Dublin City Council currently examining options before scheme progresses.
Crookstown, Co Cork	Cork County Council progressing Scheme and is currently at option development stage.
Crossmolina, Co Mayo	The Public Information Day for the Crossmolina Flood Relief Scheme was held on Friday 8th of April 2016. Two options are currently being assessed and comments received throughout the day showed that those who attended were generally in favour of the diversion channel option. The Office of Public Works have engaged a contractor to carry out the necessary preliminary site investigations. A consultant was also engaged to carry out surveys regarding the feasibility of Individual Property Protection (IPP) measures. The results of these surveys will be passed to Mayo County Council to enable them engage a contractor to install the measures as appropriate. The public exhibition will take place in 2017.
Douglas/Togher, Co Cork	Cork County Council progressing Scheme and is currently at outline design stage. The Scheme to be advanced through planning by the Council before the end of 2016.
Dunkellin, Co Galway	Galway County Council is Planning Authority and Scheme has been approved by An Bord Pleanála. Construction commenced in September 2016.
Ennis South, Co Clare	Clare County Council progressing scheme with funding from OPW. Construction will commence in 2017.
Enniscorthy, Co Wexford	Wexford County Council have procured Bridge and Flood Works Consultants, detailed design now under way. New bridge installation, old bridge demolition and footbridge installation to be completed prior to main flood relief works commencing. Scheme to be put on public display and subsequently submitted for Confirmation in 2017.
Foynes, Co Limerick	Limerick County Council is Contracting Authority and construction has started with a view to finishing in 2017.
Glanmire/Glashaboy, Co Cork	Exhibition to take place provisionally in Quarter 4 2016 with construction to begin in the second half of 2017.

King's Island, Limerick	Being progressed by Limerick City and County Council with consultants appointed in 2015 with funding from OPW. It is expected that construction will commence in 2018. Advance works on Verdant Place to be undertaken in Q4 2016 and Q1 2017
Lower Lee (Cork City)	Consultants appointed in early 2013. Study underway and expected to be completed in Quarter 3 2016. An agreement was reached with Cork City Council to undertake advance works on Morrison's Island as part of Public Realm project. Public Exhibition to take place in Q4 2016.
Lower Morrell, Co Kildare	Kildare County Council taking the lead on this scheme and consultants have been appointed. Kildare Co Co is Contracting Authority and is expected to apply for planning approval later this year. The Office of Public Works is to undertake works in the second half of 2017.
Midleton, Co Cork	Cork County Council expected to procure consultants by 2017 to develop proposals for scheme.
Poddle River, Dublin	Dublin City Council to appoint consultants to take the scheme through detailed design and planning in 2017.
Raphoe, Co Donegal	The Options Report is being finalised. Consultants will be appointed to bring scheme forward to Exhibition in 2017.
Skerries, Dublin	The Office of Public Works design section will undertake Feasibility study in 2017.
Skibbereen, Co Cork	Scheme being progressed by Cork County Council. The contractor has been appointed and construction commenced in July 2016.
Templemore, Co Tipperary	Revised Scheme exhibited in 2015 and is currently going through confirmation process with construction expected to start in 2017. Works to be undertaken directly by OPW.

Schemes Post-Construction

Fermoy South, Co Cork	Construction works commenced in March 2012 and were completed in mid 2015.
Wad River, Dublin City	Construction works commenced in late October 2013 and were substantially completed in 2014.
River Dodder (Tidal), Dublin City	Completed in 2013
Mallow South & West	Substantially Completed in 2013
Clonmel North & East, Co Tipperary	Construction works commenced in September 2010 and were completed early in 2013.
Carlow (Phase B), Co Carlow	Completed in 2013
Tullamore, Co Offaly	Completed in 2013
Mornington, Co Meath	Scheme completed in 2012
Johnstown, Co Kildare	Scheme completed in 2012
Carlow (Phase A), Co Carlow	Scheme completed in 2012
Clonmel West, Co Tipperary	Main scheme completed in 2012. Additional works were carried out and completed in the Convent Road area.

Derrymullen, Ballinasloe	Scheme completed 2011
Ennis Upper, Co Clare	Scheme completed in 2010
Fermoy North, Co Cork	Scheme completed in 2011
Mallow North, Co Cork	Scheme completed in 2010
Spencer Dock, Dublin City	Scheme completed in 2009
Tolka Dublin City	Scheme completed in 2008
Tolka Fingal	Scheme completed in 2012
Tolka Meath	Scheme completed in 2008
Waterford City Phase 1	Scheme completed in 2011
Leixlip, Co Kildare	Completed 2009

Other Schemes completed since 1995

River Nore, Kilkenny	Completed 2006
Harry's Mall, Limerick	Completed 2005
Carrick-on-Suir, Co Tipperary	Completed 2003
Morrell River, Maynooth, Co Kildare	Completed 2003
Freemount, Co Cork	Completed 2003
Clancy Strand, Limerick	Completed 2003
Lyreen/Meadowbrook, Maynooth, Co Kildare	Completed 2002
Maam Valley, Co Galway	Completed 2001
Hazlebatch, Co. Kildare	Completed 2001
Dunmanway, Co. Cork	Completed 2001
Dromcollogher, Co Limerick	Completed 2001
Cappamore, Co. Limerick	Completed 2000
Bridgend, Co Donegal	Completed 2000
Ballymakeogh, Co. Tipperary	Completed 1998
Duleek, Co. Meath	Completed 1998
Sixmilebridge, Co. Clare	Completed 1997
Gort Town, Bridge Street, Galway	Completed 1997