

Scheme	Current Status
--------	----------------

<b>Schemes At Construction</b>	
<b>Athlone, Co Westmeath</b>	<p>Westmeath County Council to advance scheme having appointed consultants in April 2017. It is proposed that the projects will be delivered in a phased manner with cells progressing to planning and construction once all required studies and investigations have been completed to ensure works are completed in a timely fashion.</p> <p>Construction works on the first stage, 'Iona Villa' cell commenced at the end of October 2017 and Westmeath County Council has approved part 8 Planning for "The Quay" cell and an construction commencement on this cell is anticipated early in the 2018.</p>
<b>Ballycullen, Dublin</b>	<p>Clonmel Enterprises LTD appointed to Ballycullen stream and commenced on-site work in February 2017. It is expected that construction will be substantially complete by Q4 2017.</p>
<b>Bandon, Co Cork</b>	<p>A contractor has been appointed and construction commenced July 2016. Following mobilising activity and the procuring of licences/permits to commence works, works in a number of locations have progressed to date. The following is a summary of works progress to date:</p> <p>The Contractor, Wills Bros Ltd, commenced works on site in July, 2016. Current works progress includes:</p> <ul style="list-style-type: none"> <li>- Underpinning works at Bandon Bridge, until the end of September, 2017.</li> <li>- Old footbridge removed and Contractor in the process of establishing a working area for a construction of the new footbridge.</li> <li>- Dredging works were on going until the end of September, 2017.</li> </ul> <p style="text-align: right;">It is expected that the Scheme will be substantially completed by July, 2019.</p> <p>Please see <a href="http://www.bandonfrs.ie">www.bandonfrs.ie</a> for more information on this scheme.</p>
<b>Claregalway, Co Galway</b>	<p>Works on the main Claregalway Scheme commenced in June 2016 and are currently underway with an expected substantial completion date of Q4 2018.</p>

<b>Dodder Fluvial Phase 2c, 2d and 2e, Dublin City</b>	Works commenced in Quarter 3 2013 and due to a number of additional works and unsound existing structures identified throughout the course of detailed site investigations, works were slightly delayed. Works are currently ongoing in Ballsbridge up to Donnybrook with substantial completion expected in Quarter 2 2018.
<b>Dunkellin, Co Galway</b>	Works on the main Dunkellin Scheme commenced in September 2016 and are ongoing with substantial completion expected in Q4 2018.
<b>Ennis Lower, Co Clare</b>	Construction works commenced May 2013 and are substantially completed. Some additional works currently ongoing are expected to be completed in early 2018.
<b>Northlands, Co Meath</b>	Construction works commenced in the Q3 of 2016 and are now expected to be completed in Q4 2017.
<b>Skibbereen, Co Cork</b>	The Skibbereen Flood Relief Scheme is being advanced by Cork County Council as Contracting Authority under the Arterial Drainage Acts and is being funded by OPW. The contractor has been appointed and construction commenced in July, 2016. Works have been progressed at a number of locations. It is anticipated that construction of the Scheme will be completed in early 2019. Please see <a href="http://www.skibbereenfrs.ie">www.skibbereenfrs.ie</a> for more information on this scheme.
<b>South Campshires, Dublin City</b>	Works are currently underway and are expected to be substantially complete in Q4 2017.
<b>Templemore, Co Tipperary</b>	Construction on the Templemore Flood Relief Scheme began in June 2017. Please see <a href="http://www.opw.ie/en/templemore/">http://www.opw.ie/en/templemore/</a> for more information on this scheme.

### Schemes at Planning

<b>Arklow, Co Wicklow</b>	A Feasibility Report, commissioned by Wicklow County Council has been completed and an Environmental Impact Statement commissioned by OPW is currently being finalised. Wicklow County Council held two Public Information Days in Arklow in November 2016 to afford the public an opportunity to view the proposed scheme works and to invite their comments / feedback in relation to these proposals. Some additional surveying is being carried out and liaison is taking place with Irish Water in relation to their proposed new Waste Water Treatment Plant. It is hoped to finalise all reports with a view to going for Planning Permission for a flood relief scheme early in 2018.
<b>Ballymakeera, Co Cork</b>	A site investigation of the River Sullane commenced Wednesday 6 September 2017 and is due for completion mid October 2017. Results of site investigation will determine the preferred option for the flood relief scheme. The next public information day is estimated to take place January 2018.
<b>Bellurgan, Co Louth</b>	Louth County Council is advancing this scheme and works have commenced and will be completed later in 2017 with further works to take place in 2018.

<b>Camac River, Dublin</b>	Significant flood remedial works were carried out by DCC in 2014 on the Camac river in Kilmainham under the Minor Flood Relief Works and Coastal Protection Scheme. This work consisted of the construction of almost 100 metres of new reinforced flood defence walls and the strengthening of existing walls at the rear of properties. This work has provided a high level of protection against flooding to the properties in this area. More comprehensive flood relief proposals for the Camac River are currently in the early stages of planning, with DCC and OPW working in partnership to ascertain how any works might be progressed. A skeletal brief is to be designed by Q4 2017 and it is intended to appoint contractors off the same framework as the Poddle. Construction is expected to commence in early 2019.
<b>Blackpool, Co Cork</b>	The River Bride (Blackpool) FRS is being progressed by OPW in conjunction with Cork City Council, with main design consultant engineers, Arup. The Scheme was put to Public Exhibition in November 2015, with the preferred option of conveyance improvements along with some direct defences. The Scheme will protect 285 properties, of which 216 are residential. Detailed design of the Scheme has been undertaken and it is hoped to seek Confirmation of the Scheme before the end of 2017. Construction is anticipated to start around Q4, 2018.
<b>Clonakilty, Co Cork</b>	CFRAM consultants developed preferred scheme in mid 2013. Exhibition and Detailed Design stages are now complete. Scheme has been confirmed by DPER and procurement of the main contractor is progressing. Further information please see <a href="http://www.clonakiltyfrs.ie">www.clonakiltyfrs.ie</a>
<b>Crookstown, Co Cork</b>	Cork County Council's consultant have reviewed and finalised the hydraulics report. The scheme was found not cost beneficial as a Major Flood Relief Scheme. CCC will be closing out the scheme at stage 1 with the intention to formulate a minor works application in the near future.
<b>Crossmolina, Co Mayo</b>	Crossmolina Flood Relief Scheme is expected to go to public exhibition in early 2018. Please see <a href="http://www.opw.ie/en/flood-risk-management/operations/flooddefenceschemes/crossmolinafloodreliefscheme/">http://www.opw.ie/en/flood-risk-management/operations/flooddefenceschemes/crossmolinafloodreliefscheme/</a> for more information on this scheme.
<b>Douglas/Togher, Co Cork</b>	Cork County Council progressing Scheme and is currently at outline design stage. This is expected to be completed by Q1 2018. Planning approval has been granted in November 2017. It is hoped to begin construction in Q2 2018. Further information please see <a href="http://www.douglasfrs.ie/">http://www.douglasfrs.ie/</a>
<b>Ennis South, Co Clare</b>	Clare County Council progressing scheme with funding from OPW. It is envisaged that construction will commence late 2017 / early 2018
<b>Enniscorthy, Co Wexford</b>	Enniscorthy Flood Relief Scheme is expected to go for confirmation in 2018. Please see <a href="http://www.enniscorthyfds.ie">www.enniscorthyfds.ie</a> for further information on this scheme

<b>Glanmire/Glashaboy, Co Cork</b>	Scheme expected to be submitted for Confirmation by Summer 2018. Detail Design and the procurement of the works contractor to be completed by Summer 2018. It is hoped to commence Construction Works in Autumn 2018. Further information <a href="http://www.glashaboyfrs.ie/">http://www.glashaboyfrs.ie/</a>
<b>Gort Lowlands</b>	The Gort Lowlands scheme is being progressed by Galway County Council (GCC) who are acting as the Contracting Authority for the project with funding provided by the OPW. Engineering and Environmental consultants are to be appointed before the end of 2017.
<b>King's Island, Limerick City</b>	Limerick City and County Council are progressing this Flood Relief Scheme, with funding provided by the Office of Public Works. It is currently being designed and it is hoped that it will go for planning approval in Q2 2018. For further information please see <a href="http://www.kingsislandfrs.ie/">http://www.kingsislandfrs.ie/</a>
<b>Lower Lee (Cork City)</b>	Public Exhibition was commenced in November 2016 and was completed in April 2017. A high volume of submissions were received which are currently being considered. Each submission will be responded to once further decisions are taken on the various issues raised. An agreement has been reached with Cork City Council to undertake advance works on Morrison's Island as part of Public Realm project. It is expected that this phase of the project will be submitted by Cork City Council for planning approval in January 2018.
<b>Lower Morrell, Co Kildare</b>	The Lower Morrell River scheme is being progressed by Kildare County Council (KCC) who are acting as the Contracting Authority for the project with funding provided by the OPW. The Environmental Impact Assessment Report was submitted to An Bord Pleanála in September 2017 for the Morell FMS and is on display in Kildare County Council offices. It is not possible to indicate when exactly works can be commenced until the scheme has been advanced through the planning process by the Council but it is expected that works could commence in early 2018.
<b>Midleton, Co Cork</b>	The first Public Information Day was held on 23 March at Midleton Park Hotel. Scheme being advanced by Cork County Council (CCC). CCC have appointed a specialised contractor to treat invasive species – treatment has commenced. CCC have tendered for SI contractor. Tenders have been assessed and a preferred bidder identified.
<b>Poddle River, Dublin</b>	The preferred proposals for flood mitigation measures on the River Poddle include; flood walls and embankments with flood storage in Tymon Park, culvert inlet screens, flap valves and sealed manholes. A Framework of 9 contractors has now been established by the Local Authority, with a preferred tenderer in mind for the Poddle. Construction to commence Q1 2019.
<b>Raphoe, Co Donegal</b>	Consultants (Engineer and Environmental) were appointed in November 2017 to bring a scheme forward to planning in 2018.

<b>Sandymount, Co Dublin</b>	DCC are progressing a Flood Defence Scheme for Sandymount and are currently advancing the first phase through Part 8. Works are to commence early in 2018 by OPW direct labour.
<b>Skerries, Dublin</b>	The Office of Public Works design section hope to undertake Feasibility study in 2018.

### Schemes Post-Construction

<b>Foynes, Co Limerick</b>	Limerick County Council is Contracting Authority with funding provided by OPW. The scheme was substantially complete in Q2 2017.
<b>Bray, Co. Wicklow</b>	Construction works commenced in March 2012 with the contract initially expected to take two years to complete. However, a dispute arose between Wicklow County Council (the contracting authority) and the contractor and the contractor subsequently entered into Examinership with the contract being mutually terminated in November 2013. Wicklow County Council and OPW remained committed to completing the Bray flood relief scheme and in 2014 it was agreed that the remaining works would be broken into phases with contracts being procured by the local authority with funding provided by OPW. The flood relief scheme is now substantially complete and the town is protected against the one hundred year fluvial flood event and the two hundred year tidal event.
<b>Waterford City Phases 2,3,4</b>	The Saint John's River Flood Relief Scheme was carried out, in four phases, by Waterford City and County Council with funding provided by the Office of Public Works. Phases 1-4 are now substantially complete. Some snagging works covering all four phases are required and Niall Barry contractors are currently on the ground engaged in this process. Completion date expected in early 2018.
<b>Fermoy South, Co Cork</b>	Construction works commenced in March 2012 and were completed in mid 2015.
<b>Wad River, Dublin City</b>	Following extreme flood events on the River Wad in the Donnycarney area of Dublin City in 2008 and 2009, Dublin City Council (DCC) undertook a study on the River Wad catchment to investigate the problem and recommended possible solutions. The study recommended that an overall flood relief scheme should be advanced in three phases, the first being works in Clanmoyle Estate. The Office of Public Works (OPW) agreed to fund the implementation of this phase. DCC is the Contracting Authority for the scheme and the work on this section of the scheme was carried out primarily by the OPW's direct labour force. Phase 1 (Clonmoyle/Clontarf Golf Club) of the scheme is now complete.
<b>River Dodder (Tidal), Dublin City</b>	Completed in 2013
<b>Mallow South &amp; West</b>	Substantially Completed in 2013

<b>Clonmel North &amp; East, Co Tipperary</b>	Construction works commenced in September 2010 and were completed early in 2013.
<b>Carlow (Phase B), Co Carlow</b>	Completed in 2013
<b>Tullamore, Co Offaly</b>	Completed in 2013
<b>Mornington, Co Meath</b>	Scheme completed in 2012
<b>Johnstown, Co Kildare</b>	Scheme completed in 2012
<b>Carlow (Phase A), Co Carlow</b>	Scheme completed in 2012
<b>Clonmel West, Co Tipperary</b>	Main scheme completed in 2012. Additional works were carried out and completed in the Convent Road area.
<b>Derrymullen, Ballinasloe</b>	Scheme completed 2011
<b>Ennis Upper, Co Clare</b>	Scheme completed in 2010
<b>Fermoy North, Co Cork</b>	Scheme completed in 2011
<b>Mallow North, Co Cork</b>	Scheme completed in 2010
<b>Spencer Dock, Dublin City</b>	Scheme completed in 2009
<b>Tolka Dublin City</b>	Scheme completed in 2008
<b>Tolka Fingal</b>	Scheme completed in 2012
<b>Tolka Meath</b>	Scheme completed in 2008
<b>Waterford City Phase 1</b>	Scheme completed in 2011
<b>Leixlip, Co Kildare</b>	Completed 2009

### Other Schemes completed since 1995

<b>River Nore, Kilkenny</b>	Completed 2006
<b>Harry's Mall, Limerick</b>	Completed 2005
<b>Carrick-on-Suir, Co Tipperary</b>	Completed 2003
<b>Morrell River, Maynooth, Co Kildare</b>	Completed 2003
<b>Freemount, Co Cork</b>	Completed 2003
<b>Clancy Strand, Limerick</b>	Completed 2003
<b>Lyreen/Meadowbrook, Maynooth, Co Kildare</b>	Completed 2002
<b>Maam Valley, Co Galway</b>	Completed 2001
<b>Hazlebatch, Co. Kildare</b>	Completed 2001
<b>Dunmanway, Co. Cork</b>	Completed 2001
<b>Dromcollogher, Co Limerick</b>	Completed 2001
<b>Cappamore, Co. Limerick</b>	Completed 2000
<b>Bridgend, Co Donegal</b>	Completed 2000
<b>Ballymakeogh, Co. Tipperary</b>	Completed 1998
<b>Duleek, Co. Meath</b>	Completed 1998
<b>Sixmilebridge, Co. Clare</b>	Completed 1997
<b>Gort Town, Bridge Street, Galway</b>	Completed 1997